

Construction Connection - August 13-19, 2017



INCREASED NOISE ALERT

Levels 2, 4, 6, 8: At north end of building by the new stairwell, crews will continue drilling holes in the exterior wall. ***Work will not start before 9:00 a.m.***

Level 10: Saw cutting of concrete on the mechanical structure above the 10th floor to enable installation of the new air handling unit for Level 10.

NEW WORK

- **New building:**
 - Roof installation begins.
 - Exterior siding is being installed.
 - On the north end of the building, back-filling of the “trench” (facing Aloha St) with dirt will be happening.

ONGOING WORK

- **North stairwell:** Intermittent concrete pouring will continue for the concrete extension slabs (where stairs were demolished). These extensions will become the elevator/stair lobbies on each floor.
- **Level 2:** Northwest corner – work continues on the “garden room” area (new entry/concierge space).
- **Plaza Level:** The final finishing touches on the east side this week!
- **Levels 2-9:** Painting of the Tower elevator doors continues through the next two weeks. The work is being done between 8 p.m. and 5 a.m. Only one elevator will be in operation during the night, while the doors of the other is being painted.
- **Level 10:**
 - Roofing continues to be installed on Level 10 and the structures above it.



BAYVIEW

A POINT OF VIEW

- **Reminder: Level 2 (ALU):** The north wing corridor on Level 2 will remain closed until the end of the project.

