



Construction Connection – July 30-Aug 5

↗ **ATTENTION** ↖

FIRE ALARM TESTING – Mon, July 31 –Tower and Terrace

NEW WORK

- **New building:**
 - Siding and window installation to begin.
- **Level 10:** New roof installation to begin.

ONGOING WORK

- **New elevator and dumbwaiter:** Intermittent concrete pouring will continue for the new north wing elevator and north stairwell landings, and 10th floor.
- **Plaza Level (east):** Flooring is about 90% complete, as is the ceiling grid.
- **Levels 2-9:** Painting of the Tower elevator doors continues. The work is being done between 8 p.m. and 4 a.m. Only one elevator will be in operation during the night, while the doors of the other is being painted.
- **Level 10:**
 - Core Drilling continues between Levels 9 & 10 to allow for new plumbing for the restrooms and kitchen on 10.
 - Steel for the new Level 10 walkway (between new elevator and existing 10th floor area) continues to be hauled from west to east over the building, using the crane.
- **All Levels:** Wi-Fi and TV cable continue to be run up through the building for future Wi-Fi and cable upgrades. Installation of equipment continues on each level in the electrical rooms.
- **Reminder: Level 2 (ALU):** The north wing corridor on Level 2 will remain closed until the end of the project.

Thank you to everyone for your patience during the power outage on Thursday, July 27th – the new power service was successfully installed!





BAYVIEW

A POINT OF VIEW

Want more info?

Questions & Answers, plan drawings, photos and more are available.....

Notes from Andersen Construction's monthly update meetings, and notes from the monthly Resident/CEO meetings, are distributed to each floor and the library within a few days of the meetings.

