



Construction Connection – June 11- 17

★ ATTENTION ★

Beginning Monday, the north wing, where the stair was removed, will be pressure washed and cleaned to remove the concrete dust.

Work will begin on Level 9 and work downward. After each level is washed & cleaned, Maintenance will inspect the apartments immediately adjoining the end of the north wing, and then the work will move down to the next level. Maintenance is working closely with Andersen to prevent any water leakage during the operation.

The windows in that area will be cleaned.

SATURDAY, JUNE 10

- **Tower Garage:** workers will be on-site to prepare the area for the concrete pouring planned for next week.
- **New 2-Story Addition:** There may be a few workers on-site Saturday.

ONGOING WORK

- **Outside:**
 - Transformer Vault: the vault container is completed and the City has signed off on it. Waiting on the City to set a date for delivery of the new transformer.
 - Some small concrete pouring will be done around the edges of the new addition's floor.
- **Tower Garage:** Concrete pouring continues intermittently for the footings and garage floor.
- **Level 2:** Concrete cuts continue on level 2 for dumbwaiter doors.
- **All Levels:** New low voltage wiring for Wi-Fi will continue to be run up through the building from the Plaza Level to Level 10 in readiness for Wi-Fi and cable upgrades which are scheduled for the future. Installation of Wi-Fi equipment begins on each level in the electrical rooms.





BAYVIEW

A POINT OF VIEW



Level 2 (ALU): *The new dining & activities areas open this week!*

- **Plaza Level-East:**
 - Walls and sheetrock are continuing to go up in the area of the old pool, former beauty shop, laundry and old maintenance shop. HVAC (Heating, Ventilation, Air Conditioning) installation is beginning.
- **Levels 2 & 3:** Ceiling work continues: patching, painting, and ceiling tiles.
- Maintenance team continues finishing up room remodels for new residents.

