



Construction Connection – May 22- 26

NEW Work Starting This Week

- **North stairwell** – Expect intermittent noise as the stairwell removal begins on Level 6 and moves upward. Preparation of the elevator shaft continues.
- **Levels 1, 2 & 3:** Concrete cuts will be made on levels 1, 2, and 10 for dumbwaiter doors.

ONGOING WORK

- **Outside:**
 - Transformer Vault: retaining walls for vault should be completed during the week
- **Outside, northeast corner (outside kitchen):**
 - In the northeast area of the parking lot, concrete pouring continues.
 - Steel work to support the concrete decking for the new two-story building continues. Once done, the concrete decking will be poured.
 - Supports for the outside patio of the new building continue to be constructed.
- **Tower Garage:** Concrete pouring continues intermittently for the shear walls and footings.
- **Dumbwaiter Shaft:** Installation of steel railings in the shaft continues.
- **All Levels:** New low voltage wiring – for Wi-Fi will continue to be run up through the building from the Plaza Level to Level 10.
- **Level 2 (ALU):** Work continues on the new dining area and activities area.
- **Plaza Level (Tower level B/Terrace level C):**
 - New floor layout is set and walls are continuing to go up in the area of the old pool, former beauty shop, laundry and old maintenance shop.
- **Levels 2 & 3:** Ceiling demolition continues, along with patching and painting.
- **Levels 6 & 9:** New units should be ready for occupancy mid-week.

