



# BAYVIEW

A POINT OF VIEW

## Construction Connection – October 1-7, 2017

### NEW WORK

- **Main Lobby** – The barricade wall will be moved and the temporary construction door relocated on Monday, 10/2.
- **HOT WATER & HEATING** – will be turned off for about 3 hours next week – after 9 PM. When date and time is confirmed, notices will be posted on all floors and in elevators. The shutdown is to facilitate the change over to the new power supply feeding the new boiler system. *This was delayed from the last week of September.*
- **Plaza Level – West:** Demolition begins in the former maintenance shop which was the Activities room before it became Maintenance.
- **Plaza Level – Garage:** Noise alert.....concrete demolition will take place to prep for reconfiguration of the trash chute.
- **9<sup>th</sup> Floor Laundry Room** opens on Tuesday, 10/3
- **NOTE:** Construction workers will continue to work up to 6 or 7 PM at night and on Saturdays in the near future to make up time and due to work-force shortages.

### ONGOING WORK

- **STORAGE LOCKERS:** Moves should be completed Tuesday, 10/3.
- **New building:**
  - Sheetrock installation continues in the interior of Level 3; it's about 75% complete. Level 2 sheetrock is complete.
  - Window installation continues.
- **North stairwell:**
  - Welding continues for up to 2 weeks in preparation for attaching the new stairwell and elevator.
  - Concrete cutting continues on Levels 2-9 in preparation for the new stairwell doors.
- **Level 10:**
  - With most rough-in of mechanical, electrical and plumbing completed, installation of the ceiling grid begins.
  - Steel work continues on the Gallery Hall (new corridor from 10th floor spaces to the new north elevator).

