



Construction Connection – Week of March 20

****Saturdays & Evenings****

Outside Level 1 (west side) and north wing, work will continue.

****Monday, March 20th:****

Fire alarm testing on Level 1 for the Fire Marshal's inspection.

Tower main lobby: The ceiling work continues along with work on the re-facing the fireplace and laying the new carpet.

- **Level 1 (West side):** Finish work is nearing completion on the new library, studio, classroom, restrooms and mail area.
- **Level 2 (ALU):** Work in the south/central area is complete and the living room is open! The staff room should open by March 24th. The northeast side of ALU (activity room area) will be barricaded and demolition will begin March 20th. Work in this area is estimated to last approximately 3 months.
- **Levels 3-9:** Case work, drywall and electrical work continues.
- **Level 4:** Carpeting installation through most of the week.
- **Levels 6 & 7:** Corridor work continues with electrical work, patching and painting.

DURING THE WEEK

- Along Aloha Street, shoring will continue to be dug out for the new building wall and support.
- Demolition work continues outside the end of the north wing. (Noise alert)
- North stairwell—installation and bolting of steel on each level begins. (Noise alert)
- Concrete pouring continues for the shear walls and footings in the basement level.
- Electrical rooms (former storage rooms) - core drilling for new power service and HVAC venting continues.
- Dining Room: once the main lobby is completed, installation of the wood panel ceiling and wall will resume.

