



## **Construction Connection – Week of February 20, 2017**

**Tower main lobby:** The ceiling demolition in the center of the lobby continues. Barricades may move daily according to the section being worked on.

**Level 1 (West):** Finish work will continue.

**Level 2 (ALU):** Work continues in the south central area and north east corner.

### **Levels 3-9:**

- Case work and cabinet installation continues in new “nook” areas. Drywall & electrical work continues.
- Electrical rooms (former storage rooms) on several floors will have their concrete flooring X-rayed for installation of HVAC duct work.

**Level 5:** Carpeting installation begins Monday and continues most of the week.

**Northeast section of parking lot:** temporary freezer and cooler will be placed in this area for food storage while regular equipment is relocated to the Tower basement garage. Demolition work **outside the end of the north wing** continues but should not be as noisy this week. Concrete pouring continues for the shear walls and footings in the **basement level of the Tower**.

