



Construction Connection – Week of Jan 3, 2016

Construction is ramping up next week!

- First Floor (west): Demolition and rebuild will continue. The west restrooms will remain open.

WORK WILL BE HAPPENING IN THIS SEQUENCE:

- **Visitor Parking:** The small rockery retaining wall/planter on the north side of the underpass of the parking lot will be removed. Begins Tue 1/3 and expected to complete by 1/08.
- **Dining Room:** Installation of the decorative light fixtures will start on the window side of the dining room. Small sections will be closed as installation continues. Begins Tue 1/3 and expected to complete by 1/08.
- **Level 2 (ALU):** Work will continue on in the south central area and north east corner.
- **Levels 3-9:** Framing, drywall and electrical work will continue.

Note: Andersen is narrowing in on the a date of closure of the Visitor Parking lot - now targeting Mon 1/16 to close the lot and begin outside work and the staging of equipment.

- **Lobby:**
 - Lighting will be off-and-on periodically from 1/03 through 1/18 due to demolition work in the lobby and installation of a new light fixture.
 - Mail boxes will be moved from their current location to closer to the fireplace, and lowered 2-4 inches.
 - Barricades will be installed in the area south of the fireplace to allow demolition of the ceiling.
 - **Demolition of the ceiling will require closing the exit from the Tower Lobby to the Terrace roof top from Mon 1/03 through 1/16.**
- **Level 4:** Overhead corridor work, & patching and painting continues.

