

Construction Connection - August 20-26, 2017

**POWER OUTAGES to connect to new service**



**TUESDAY – TERRACE BUILDING – 9:30-2:00.** The building will be operating on emergency power and only the south (Health Center) elevator will be in operation.

**THURSDAY – MAIN KITCHEN – 9:30-2:00.** This should only affect the main kitchen, but be aware other areas may be affected.



**CABLE & INTERNET**

**Y North Wing Levels 1-9 from 1:00-4:00 on TUESDAY**

Cable and Internet will be down so the main cable box can be moved.

Also.... TV Satellite dishes on the roof need to be relocated to allow installation of new roofing and heating/cooling equipment. This will affect cable TV and internet for 3-4 hours. Date & Time will be posted once confirmed.

**ONGOING WORK**

- **New building:**
  - Roof installation continues.
  - Exterior siding continues being installed.
- **North stairwell:** Concrete pouring will continue for the concrete extension slabs (where stairs were demolished). These extensions will become the elevator/stair lobbies on each floor.
- **Plaza Level:** The final finishing touches are happening!
- **Level 2:** Northwest corner – work continues on the “garden room” area (new entry/concierge space). *Possible concrete pouring activity.*
- **Level 10:** Roofing continues to be installed on Level 10 and the structures above it.
- **Reminder: Level 2 (ALU):** The north wing corridor on Level 2 will remain closed until the end of the project.

